CAMBRIA COMMUNITY SERVICES WELL LEVELS

11/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	30.71	83.42	52.71	
SR4*	**CCCD Production**	28.01	82.00	53.99	
SR3	**CCSD Production**	18.95	54.30	35.35	
SR1	**CCSD**	17.50	46.40	28.90	
21R3	County Parks	5.52	12.88	7.36	Meter Read (CF): 50473
WBE	Windsor Bridge East	9.47	16.87	7.40	
WBW	Windsor Bridge West	9.57	17.02	7.45	

SR4	**53.99**
AVG SR1 & SR3	32.13

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	5.18	11.36	6.18	
MW4	Monitoring at Lagoon Entrance	9.69	15.95	6.26	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Old Gradient Monitoring	11.03	19.11	8.08	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.95	20.69	8.74	
9L1	Abandoned Irrigation	21.53	27.33	5.80	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	17.36	25.92	8.56	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	23.78	33.73	9.95	
SS2*	**CCSD Production**	23.24	33.16	9.81	Unable to read SS2. Depth AMSL was calculated as the average of SS3 & SS1. 23.24 is an approximation.
SS1*	**CCSD Production**	22.70	32.37	9.67	
11B1	Pedotti		105.43		
11C1	Pedotti	38.76	98.20	59.44	
PFNW	Palmer Flats	34.72	93.22	58.50	
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	32.78	55.21	22.43	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	17.46			Mitigation Erosion: None

AVG S1, SS2 & SS3	**9.81**	
SS4/9P2 Gradient	0.48	2025 WSCP & UWMP Gradient

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

11/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	32.04	83.42	51.38	
SR4*	**CCCD Production**	29.30	82.00	52.70	
SR3	**CCSD Production**	19.69	54.30	34.61	
SR1	**CCSD**	17.88	46.40	28.52	
21R3	County Parks	8.62	12.88	4.26	Meter Read (CF): 50468
WBE	Windsor Bridge East	12.44	16.87	4.43	
WBW	Windsor Bridge West	12.82	17.02	4.20	

SR4	**52.70**
AVG SR1 & SR3	31.57

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.12	11.36	5.24	
MW4	Monitoring at Lagoon Entrance	10.57	15.95	5.38	
MW1	Monitoring at Blowers	18.73	42.11	23.38	
MW2	Monitoring at Influent	17.60	38.10	20.50	
MW3	Monitoring at Pond Gate	23.99	49.56	25.57	
9M1	Warren's Van Gordon Creek	31.56	65.63	34.07	
9P2	Old Gradient Monitoring	11.54	19.11	7.57	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.93	20.69	8.76	
9L1	Abandoned Irrigation	20.58	27.33	6.75	
RIW	WRF Injection Well	16.94	25.41	8.47	
SS4	**CCCD**	17.10	25.92	8.82	
MIW	WRF Injection Monitoring	18.69	29.89	11.20	
SS3*	**CCSD Production**	22.28	33.73	11.45	
SS2*	**CCSD Production**	21.69	33.16	11.36	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 13.29 is an approximation.
SS1*	**CCSD Production**	21.10	32.37	11.27	
11B1	Pedotti	43.53	105.43	61.90	
11C1	Pedotti	37.09	98.20	61.11	
PFNW	Palmer Flats	33.11	93.22	60.11	
10A1	Pedotti's Recorder	37.34	78.18	40.84	
10G2	New Rock Plant	27.90	62.95	35.05	
10G1	Old Rock Plant	26.00	59.55	33.55	
10F2	Warren	34.15	66.92	32.77	
10M2	Pedotti	32.54	55.21	22.67	Oil
9J3	Pedotti	23.98	43.45	19.47	
Lagoon	Creek Pedestrian Bridge	18.20			Mitigation Erosion: None

AVG S1, SS2 & SS3	**11.36**	
SS4/9P2 Gradient	1.25	2025 WSCP & UWMP Gradient

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

10/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	41.05	83.42	42.37	
SR4*	**CCCD Production**	37.91	82.00	44.09	
SR3	**CCSD Production**	19.91	54.30	34.39	
SR1	**CCSD**	17.96	46.40	28.44	
21R3	County Parks	9.08	12.88	3.80	Meter Read (CF): 50468
WBE	Windsor Bridge East	12.76	16.87	4.11	
WBW	Windsor Bridge West	13.02	17.02	4.00	

SR4	**44.09**
AVG SR1 & SR3	31.42

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.52	11.36	4.84	
MW4	Monitoring at Lagoon Entrance	10.92	15.95	5.03	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Old Gradient Monitoring	11.36	19.11	7.75	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.83	20.69	8.86	
9L1	Abandoned Irrigation	19.59	27.33	7.74	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	16.77	25.92	9.15	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	20.43	33.73	13.30	
SS2*	**CCSD Production**	19.76	33.16	13.29	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 13.29 is an approximation.
SS1*	**CCSD Production**	19.09	32.37	13.28	
11B1	Pedotti		105.43		
11C1	Pedotti	34.66	98.20	63.54	
PFNW	Palmer Flats	30.95	93.22	62.27	
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	31.50	55.21	23.71	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	18.67			Mitigation Erosion: None

AVG S1, SS2 & SS3	**13.29**	
SS4/9P2 Gradient	1.40	2025 WSCP & UWMP Gradient

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

10/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	38.82	83.42	44.60	
SR4*	**CCCD Production**	35.64	82.00	46.36	
SR3	**CCSD Production**	19.47	54.30	34.83	
SR1	**CCSD**	17.75	46.40	28.65	
21R3	County Parks	8.89	12.88	3.99	Meter Read (CF): 50441
WBE	Windsor Bridge East	12.70	16.87	4.17	
WBW	Windsor Bridge West	12.99	17.02	4.03	

SR4	**46.36**
AVG SR1 & SR3	31.74

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.19	11.36	4.17	
MW4	Monitoring at Lagoon Entrance	11.44	15.95	4.51	
MW1	Monitoring at Blowers	17.95	42.11	24.16	
MW2	Monitoring at Influent	17.02	38.10	21.08	
MW3	Monitoring at Pond Gate	22.97	49.56	26.59	
9M1	Warren's Van Gordon Creek	35.96	65.63	29.67	
9P2	Old Gradient Monitoring	11.66	19.11	7.45	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.72	20.69	8.97	No Casing
9L1	Abandoned Irrigation	20.29	27.33	7.04	
RIW	WRF Injection Well	16.50	25.41	8.91	
SS4	**CCCD**	17.14	25.92	8.78	
MIW	WRF Injection Monitoring	17.82	29.89	12.07	
SS3*	**CCSD Production**	21.20	33.73	12.53	
SS2*	**CCSD Production**	20.49	33.16	12.56	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.83 is an approximation.
SS1*	**CCSD Production**	19.78	32.37	12.59	
11B1	Pedotti	39.01	105.43	66.42	
11C1	Pedotti	32.61	98.20	65.59	
PFNW	Palmer Flats	28.76	93.22	64.46	
10A1	Pedotti's Recorder	34.40	78.18	43.78	
10G2	New Rock Plant	25.70	62.95	37.25	
10G1	Old Rock Plant	23.94	59.55	35.61	
10F2	Warren	32.22	66.92	34.70	
10M2	Pedotti	26.26	55.21	28.95	Oil
9J3	Pedotti	22.99	43.45	20.46	
Lagoon	Creek Pedestrian Bridge	19.54			Mitigation Erosion: None

AVG S1, SS2 & SS3	**12.56**	
SS4/9P2 Gradient	1.33	2025 WSCP & UWMP Gradient

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

9/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	34.02	83.42	49.40	
SR4*	**CCCD Production**	28.95	82.00	53.05	
SR3	**CCSD Production**	19.08	54.30	35.22	
SR1	**CCSD**	17.57	46.40	28.83	
21R3	County Parks	8.93	12.88	3.95	Meter Read (CF): 50404
WBE	Windsor Bridge East	12.53	16.87	4.34	
WBW	Windsor Bridge West	12.84	17.02	4.18	

SR4	**53.05**
AVG SR1 & SR3	32.03

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.99	11.36	4.37	
MW4	Monitoring at Lagoon Entrance	11.43	15.95	4.52	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Old Gradient Monitoring	12.16	19.11	6.95	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.52	20.69	9.17	
9L1	Abandoned Irrigation	20.74	27.33	6.59	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	17.08	25.92	8.84	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	22.20	33.73	11.53	
SS2*	**CCSD Production**	21.47	33.16	11.59	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 11.59 is an approximation.
SS1*	**CCSD Production**	20.73	32.37	11.64	
11B1	Pedotti		105.43		
11C1	Pedotti	30.01	98.20	68.19	
PFNW	Palmer Flats	26.97	93.22	66.25	
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	27.58	55.21	27.63	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	19.35			Mitigation Erosion: None

AVG S1, SS2 & SS3	**11.59**
SS4/9P2 Gradient	**1.89**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

9/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	35.46	83.42	47.96	
SR4*	**CCCD Production**	32.45	82.00	49.55	
SR3	**CCSD Production**	19.45	54.30	34.85	
SR1	**CCSD**	17.68	46.40	28.72	
21R3	County Parks	9.28	12.88	3.60	Meter Read (CF): 50250
WBE	Windsor Bridge East	12.78	16.87	4.09	
WBW	Windsor Bridge West	13.02	17.02	4.00	

SR4	**49.55**
AVG SR1 & SR3	31.79

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.13	11.36	4.23	
MW4	Monitoring at Lagoon Entrance	11.41	15.95	4.54	
MW1	Monitoring at Blowers	17.11	42.11	25.00	
MW2	Monitoring at Influent	16.36	38.10	21.74	
MW3	Monitoring at Pond Gate	21.94	49.56	27.62	
9M1	Warren's Van Gordon Creek	27.38	65.63	38.25	
9P2	Old Gradient Monitoring	11.36	19.11	7.75	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.33	20.69	9.36	No Casing
9L1	Abandoned Irrigation	19.17	27.33	8.16	
RIW	WRF Injection Well	15.29	25.41	10.12	
SS4	**CCCD**	16.41	25.92	9.51	
MIW	WRF Injection Monitoring	16.35	29.89	13.54	
SS3*	**CCSD Production**	19.64	33.73	14.09	
SS2*	**CCSD Production**	18.83	33.16	14.22	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.83 is an approximation.
SS1*	**CCSD Production**	18.02	32.37	14.35	
11B1	Pedotti	33.79	105.43	71.64	
11C1	Pedotti	27.45	98.20	70.75	
PFNW	Palmer Flats	23.89	93.22	69.33	
10A1	Pedotti's Recorder	31.38	78.18	46.80	
10G2	New Rock Plant	23.22	62.95	39.73	
10G1	Old Rock Plant	21.51	59.55	38.04	
10F2	Warren	29.85	66.92	37.07	
10M2	Pedotti	28.67	55.21	26.54	Oil
9J3	Pedotti	20.89	43.45	22.56	
Lagoon	Creek Pedestrian Bridge	19.45			Mitigation Erosion: None

AVG S1, SS2 & SS3	**14.22**	
SS4/9P2 Gradient	1.76	2025 WSCP & UWMP Gradient
SS4/9P7 Gradient	**0.15**	**WW Permit Gradient**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

8/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	31.70	83.42	51.72	
SR4*	**CCCD Production**	28.90	82.00	53.10	
SR3	**CCSD Production**	19.05	54.30	35.25	
SR1	**CCSD**	17.48	46.40	28.92	
21R3	County Parks	8.67	12.88	4.21	Meter Read (CF): 50086
WBE	Windsor Bridge East	12.44	16.87	4.43	
WBW	Windsor Bridge West	12.78	17.02	4.24	

SR4	**53.10**
AVG SR1 & SR3	32.09

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.21	11.36	4.15	
MW4	Monitoring at Lagoon Entrance	11.46	15.95	4.49	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Old Gradient Monitoring	10.99	19.11	8.12	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.16	20.69	9.53	
9L1	Abandoned Irrigation	19.20	27.33	8.13	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	16.14	25.92	9.78	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	20.19	33.73	13.54	
SS2*	**CCSD Production**	19.77	33.16	13.29	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 13.29 is an approximation.
SS1*	**CCSD Production**	19.34	32.37	13.03	
11B1	Pedotti		105.43		
11C1	Pedotti	24.88	98.20	73.32	
PFNW	Palmer Flats	21.43	93.22	71.79	
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		Running - Not Readable
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	26.90	55.21	28.31	Oil
9J3	Pedotti		43.45		Well Casing Removed
Lagoon	Creek Pedestrian Bridge	19.59			Mitigation Erosion: None

AVG S1, SS2 & SS3	**13.29**	
SS4/9P2 Gradient	1.66	2025 WSCP & UWMP Gradient
SS4/9P7 Gradient	**0.25**	**WW Permit Gradient**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

8/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	35.30	83.42	48.12	
SR4*	**CCCD Production**	32.27	82.00	49.73	
SR3	**CCSD Production**	19.08	54.30	35.22	
SR1	**CCSD**	17.47	46.40	28.93	
21R3	County Parks	8.75	12.88	4.13	Meter Read (CF): 49980
WBE	Windsor Bridge East	12.53	16.87	4.34	
WBW	Windsor Bridge West	12.85	17.02	4.17	

SR4	**49.73**
AVG SR1 & SR3	32.08

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.15	11.36	4.21	
MW4	Monitoring at Lagoon Entrance	11.41	15.95	4.54	
MW1	Monitoring at Blowers	16.13	42.11	25.98	
MW2	Monitoring at Influent	15.61	38.10	22.49	
MW3	Monitoring at Pond Gate	20.70	49.56	28.86	
9M1	Warren's Van Gordon Creek	29.44	65.63	36.19	
9P2	Old Gradient Monitoring	10.85	19.11	8.26	
9P7	WRF Intake Gradient Monitoring for WW Permit	11.06	20.69	9.63	
9L1	Abandoned Irrigation	17.87	27.33	9.46	
RIW	WRF Injection Well	13.94	25.41	11.47	
SS4	**CCCD**	15.50	25.92	10.42	
MIW	WRF Injection Monitoring	14.81	29.89	15.08	
SS3*	**CCSD Production**	17.97	33.73	15.76	
SS2*	**CCSD Production**	17.11	33.16	15.94	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 15.94 is an approximation.
SS1*	**CCSD Production**	16.25	32.37	16.12	
11B1	Pedotti	29.18	105.43	76.25	
11C1	Pedotti	23.00	98.20	75.20	
PFNW	Palmer Flats	19.67	93.22	73.55	
10A1	Pedotti's Recorder	28.65	78.18	49.53	
10G2	New Rock Plant	20.98	62.95	41.97	Running - Not Readable
10G1	Old Rock Plant	19.23	59.55	40.32	
10F2	Warren	28.56	66.92	38.36	
10M2	Pedotti	25.70	55.21	29.51	Oil
9J3	Pedotti	18.85	43.45	24.60	Well Casing Removed
Lagoon	Creek Pedestrian Bridge	19.47			Mitigation Erosion: None

AVG S1, SS2 & SS3	**15.94**	
SS4/9P2 Gradient	2.16	2025 WSCP & UWMP Gradient
SS4/9P7 Gradient	**0.79**	**WW Permit Gradient**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

7/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	37.80	83.42	45.62	
SR4*	**CCCD Production**	34.05	82.00	47.95	
SR3	**CCSD Production**	19.09	54.30	35.21	
SR1	**CCSD**	17.44	46.40	28.96	
21R3	County Parks	8.81	12.88	4.07	Meter Read (CF): 49961
WBE	Windsor Bridge East	12.48	16.87	4.39	
WBW	Windsor Bridge West	12.83	17.02	4.19	

SR4	**47.95**
AVG SR1 & SR3	32.09

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.19	11.36	4.17	
MW4	Monitoring at Lagoon Entrance	11.42	15.95	4.53	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Old Gradient Monitoring	10.53	19.11	8.58	
9P7	WRF Intake Gradient Monitoring for WW Permit		20.69		
9L1	Abandoned Irrigation	16.65	27.33	10.68	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	14.89	25.92	11.03	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	16.34	33.73	17.39	
SS2*	**CCSD Production**	15.45	33.16	17.60	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 17.60 is an approximation.
SS1*	**CCSD Production**	14.56	32.37	17.81	
11B1	Pedotti		105.43		
11C1	Pedotti	20.15	98.20	78.05	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	24.78	55.21	30.43	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	19.56			Mitigation Erosion: None

AVG S1, SS2 & SS3	**17.60**	
SS4/9P2 Gradient	2.45	2025 WSCP & UWMP Gradient
SS4/9P7 Gradient	**11.03**	**WW Permit Gradient**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

7/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	37.91	83.42	45.51	
SR4*	**CCCD Production**	34.82	82.00	47.18	
SR3	**CCSD Production**	19.06	54.30	35.24	
SR1	**CCSD**	17.33	46.40	29.07	
21R3	County Parks	8.50	12.88	4.38	Meter Read (CF): 49961
WBE	Windsor Bridge East	12.15	16.87	4.72	
WBW	Windsor Bridge West	12.59	17.02	4.43	

SR4	**47.18**
AVG SR1 & SR3	32.16

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.17	11.36	4.19	
MW4	Monitoring at Lagoon Entrance	11.34	15.95	4.61	
MW1	Monitoring at Blowers	15.20	42.11	26.91	
MW2	Monitoring at Influent	14.89	38.10	23.21	
MW3	Monitoring at Pond Gate	19.44	49.56	30.12	
9M1	Warren's Van Gordon Creek	25.91	65.63	39.72	
9P2	Old Gradient Monitoring	10.61	19.11	8.50	
9P7	WRF Intake Gradient Monitoring for WW Permit	10.81	20.69	9.88	
9L1	Abandoned Irrigation	17.38	27.33	9.95	
RIW	WRF Injection Well	13.46	25.41	11.95	
SS4	**CCCD**	15.19	25.92	10.73	
MIW	WRF Injection Monitoring	14.29	29.89	15.60	
SS3*	**CCSD Production**	17.40	33.73	16.33	
SS2*	**CCSD Production**	16.38	33.16	16.67	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 16.67 is an approximation.
SS1*	**CCSD Production**	15.36	32.37	17.01	
11B1	Pedotti	23.49	105.43	81.94	
11C1	Pedotti	17.87	98.20	80.33	
PFNW	Palmer Flats	15.64	93.22	77.58	
10A1	Pedotti's Recorder	26.30	78.18	51.88	
10G2	New Rock Plant	N/A	62.95		Running - Not Readable
10G1	Old Rock Plant	18.18	59.55	41.37	
10F2	Warren	26.29	66.92	40.63	
10M2	Pedotti	23.92	55.21	31.29	Oil
9J3	Pedotti	N/A	43.45		Well Casing Removed
Lagoon	Creek Pedestrian Bridge	19.55			Mitigation Erosion: None

AVG S1, SS2 & SS3	**16.67**	
SS4/9P2 Gradient	2.23	2025 WSCP & UWMP Gradient
SS4/9P7 Gradient	**0.85**	**WW Permit Gradient**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

6/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	36.75	83.42	46.67	
SR4*	**CCCD Production**	33.53	82.00	48.47	
SR3	**CCSD Production**	19.01	54.30	35.29	
SR1	**CCSD**	17.50	46.40	28.90	
21R3	County Parks	6.79	12.88	6.09	Meter Read (CF): 49961
WBE	Windsor Bridge East	10.64	16.87	6.23	
WBW	Windsor Bridge West	10.95	17.02	6.07	

SR4	**48.47**
AVG SR1 & SR3	32.10

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.33	11.36	5.03	
MW4	Monitoring at Lagoon Entrance	10.95	15.95	5.00	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Gradient Monitoring	10.86	19.11	8.25	
9P7	WRF Intake	10.71	20.69	9.98	
9L1	Abandoned Irrigation	16.20	27.33	11.13	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	14.51	25.92	11.41	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	16.39	33.73	17.34	
SS2*	**CCSD Production**	14.92	33.16	18.14	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.14 is an approximation.
SS1*	**CCSD Production**	13.44	32.37	18.93	
11B1	Pedotti		105.43		
11C1	Pedotti	16.31	98.20	81.89	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	23.72	55.21	31.49	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	18.15			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.14**
SS4/9P2 Gradient	**3.16**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

6/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	31.46	83.42	51.96	
SR4*	**CCCD Production**	28.70	82.00	53.30	
SR3	**CCSD Production**	18.95	54.30	35.35	
SR1	**CCSD**	17.42	46.40	28.98	
21R3	County Parks	8.20	12.88	4.68	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.91	16.87	4.96	
WBW	Windsor Bridge West	12.33	17.02	4.69	

SR4	**53.30**
AVG SR1 & SR3	32.17

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.84	11.36	4.52	
MW4	Monitoring at Lagoon Entrance	11.12	15.95	4.83	
MW1	Monitoring at Blowers	14.30	42.11	27.81	
MW2	Monitoring at Influent	14.21	38.10	23.89	
MW3	Monitoring at Pond Gate	18.23	49.56	31.33	
9M1	Warren's Van Gordon Creek	22.62	65.63	43.01	
9P2	Gradient Monitoring	10.19	19.11	8.92	
9P7	WRF Intake	10.67	20.69	10.02	
9L1	Abandoned Irrigation	16.18	27.33	11.15	
RIW	WRF Injection Well	12.13	25.41	13.28	
SS4	**CCCD**	14.53	25.92	11.39	
MIW	WRF Injection Monitoring	12.65	29.89	17.24	
SS3*	**CCSD Production**	15.69	33.73	18.04	
SS2*	**CCSD Production**	14.59	33.16	18.46	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.46 is an approximation.
SS1*	**CCSD Production**	13.49	32.37	18.88	
11B1	Pedotti	19.12	105.43	86.31	
11C1	Pedotti	14.44	98.20	83.76	
PFNW	Palmer Flats	13.11	93.22	80.11	
10A1	Pedotti's Recorder	26.06	78.18	52.12	
10G2	New Rock Plant	19.33	62.95	43.62	
10G1	Old Rock Plant	17.65	59.55	41.90	
10F2	Warren	25.64	66.92	41.28	
10M2	Pedotti	22.35	55.21	32.86	Oil
9J3	Pedotti	15.91	43.45	27.54	
Lagoon	Creek Pedestrian Bridge	19.15			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.46**
SS4/9P2 Gradient	**2.47**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

5/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	31.98	83.42	51.44	
SR4*	**CCCD Production**	32.71	82.00	49.29	
SR3	**CCSD Production**	18.98	54.30	35.32	
SR1	**CCSD**	17.43	46.40	28.97	
21R3	County Parks	8.55	12.88	4.33	Meter Read (CF): 49961
WBE	Windsor Bridge East	12.23	16.87	4.64	
WBW	Windsor Bridge West	12.56	17.02	4.46	

SR4	**49.29**
AVG SR1 & SR3	32.15

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.23	11.36	4.13	
MW4	Monitoring at Lagoon Entrance	16.86	15.95	-0.91	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Gradient Monitoring	10.88	19.11	8.23	
9P7	WRF Intake	10.58	20.69	10.11	
9L1	Abandoned Irrigation	16.09	27.33	11.24	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	16.62	25.92	9.30	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	15.38	33.73	18.35	
SS2*	**CCSD Production**	14.34	33.16	18.72	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.72 is an approximation.
SS1*	**CCSD Production**	13.29	32.37	19.08	
11B1	Pedotti		105.43		
11C1	Pedotti	14.25	98.20	83.95	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	25.49	55.21	29.72	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	19.55			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.72**
SS4/9P2 Gradient	**1.07**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

5/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	30.57	83.42	52.85	
SR4*	**CCCD Production**	27.84	82.00	54.16	
SR3	**CCSD Production**	18.95	54.30	35.35	
SR1	**CCSD**	17.35	46.40	29.05	
21R3	County Parks	7.96	12.88	4.92	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.71	16.87	5.16	
WBW	Windsor Bridge West	12.13	17.02	4.89	

SR4	**54.16**
AVG SR1 & SR3	32.20

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.03	11.36	4.33	
MW4	Monitoring at Lagoon Entrance	11.25	15.95	4.70	
MW1	Monitoring at Blowers	17.16	42.11	24.95	
MW2	Monitoring at Influent	13.60	38.10	24.50	
MW3	Monitoring at Pond Gate	13.42	49.56	36.14	
9M1	Warren's Van Gordon Creek	20.88	65.63	44.75	
9P2	Gradient Monitoring	10.04	19.11	9.07	
9P7	WRF Intake	10.50	20.69	10.19	
9L1	Abandoned Irrigation	16.06	27.33	11.27	
RIW	WRF Injection Well	12.04	25.41	13.37	
SS4	**CCCD**	14.43	25.92	11.49	
MIW	WRF Injection Monitoring	12.57	29.89	17.32	
SS3*	**CCSD Production**	15.58	33.73	18.15	
SS2*	**CCSD Production**	14.46	33.16	18.59	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.59 is an approximation.
SS1*	**CCSD Production**	13.34	32.37	19.03	
11B1	Pedotti	18.63	105.43	86.80	
11C1	Pedotti	13.77	98.20	84.43	
PFNW	Palmer Flats	12.77	93.22	80.45	
10A1	Pedotti's Recorder	25.99	78.18	52.19	
10G2	New Rock Plant	19.27	62.95	43.68	
10G1	Old Rock Plant	17.54	59.55	42.01	
10F2	Warren	25.54	66.92	41.38	
10M2	Pedotti	22.82	55.21	32.39	Oil
9J3	Pedotti	15.83	43.45	27.62	
Lagoon	Creek Pedestrian Bridge	19.41			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.59**
SS4/9P2 Gradient	**2.42**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

4/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	31.76	83.42	51.66	
SR4*	**CCCD Production**	28.95	82.00	53.05	
SR3	**CCSD Production**	18.86	54.30	35.44	
SR1	**CCSD**	17.31	46.40	29.09	
21R3	County Parks	8.30	12.88	4.58	Meter Read (CF): 49961
WBE	Windsor Bridge East	12.19	16.87	4.68	
WBW	Windsor Bridge West	12.50	17.02	4.52	

SR4	**53.05**
AVG SR1 & SR3	32.27

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	7.31	11.36	4.05	
MW4	Monitoring at Lagoon Entrance	11.43	15.95	4.52	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Gradient Monitoring	10.02	19.11	9.09	
9P7	WRF Intake		20.69		
9L1	Abandoned Irrigation	15.93	27.33	11.40	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	14.35	25.92	11.57	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	15.43	33.73	18.30	
SS2*	**CCSD Production**	14.34	33.16	18.72	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.72 is an approximation.
SS1*	**CCSD Production**	13.24	32.37	19.13	
11B1	Pedotti		105.43		
11C1	Pedotti	13.72	98.20	84.48	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	23.20	55.21	32.01	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	19.84			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.72**
SS4/9P2 Gradient	**2.48**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

4/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	31.96	83.42	51.46	
SR4*	**CCCD Production**	29.15	82.00	52.85	
SR3	**CCSD Production**	18.90	54.30	35.40	
SR1	**CCSD**	17.31	46.40	29.09	
21R3	County Parks	7.62	12.88	5.26	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.44	16.87	5.43	
WBW	Windsor Bridge West	11.77	17.02	5.25	

SR4	**52.85**
AVG SR1 & SR3	32.25

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.94	11.36	4.42	
MW4	Monitoring at Lagoon Entrance	11.16	15.95	4.79	
MW1	Monitoring at Blowers	12.94	42.11	29.17	
MW2	Monitoring at Influent	13.37	38.10	24.73	
MW3	Monitoring at Pond Gate	16.85	49.56	32.71	
9M1	Warren's Van Gordon Creek	20.09	65.63	45.54	
9P2	Gradient Monitoring	10.21	19.11	8.90	
9P7	WRF Intake	10.30	20.69	10.39	
9L1	Abandoned Irrigation	16.09	27.33	11.24	
RIW	WRF Injection Well	12.05	25.41	13.36	
SS4	**CCCD**	14.49	25.92	11.43	
MIW	WRF Injection Monitoring	12.55	29.89	17.34	
SS3*	**CCSD Production**	15.51	33.73	18.22	
SS2*	**CCSD Production**	14.41	33.16	18.65	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.65 is an approximation.
SS1*	**CCSD Production**	13.30	32.37	19.07	
11B1	Pedotti	18.50	105.43	86.93	
11C1	Pedotti	13.63	98.20	84.57	
PFNW	Palmer Flats	12.71	93.22	80.51	
10A1	Pedotti's Recorder	26.80	78.18	51.38	
10G2	New Rock Plant	19.32	62.95	43.63	
10G1	Old Rock Plant	17.59	59.55	41.96	
10F2	Warren	25.58	66.92	41.34	
10M2	Pedotti	23.60	55.21	31.61	Oil
9J3	Pedotti	15.82	43.45	27.63	
Lagoon	Creek Pedestrian Bridge	19.35			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.65**
SS4/9P2 Gradient	**2.53**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

3/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	30.89	83.42	52.53	
SR4*	**CCCD Production**	28.17	82.00	53.83	
SR3	**CCSD Production**	18.78	54.30	35.52	
SR1	**CCSD**	17.16	46.40	29.24	
21R3	County Parks	8.33	12.88	4.55	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.97	16.87	4.90	
WBW	Windsor Bridge West	12.34	17.02	4.68	

SR4	**53.83**
AVG SR1 & SR3	32.38

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.07	11.36	5.29	
MW4	Monitoring at Lagoon Entrance	10.48	15.95	5.47	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Gradient Monitoring	9.91	19.11	9.20	
9P7	WRF Intake		20.69		
9L1	Abandoned Irrigation	15.86	27.33	11.47	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	14.29	25.92	11.63	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	15.45	33.73	18.28	
SS2*	**CCSD Production**	14.35	33.16	18.71	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.71 is an approximation.
SS1*	**CCSD Production**	13.24	32.37	19.13	
11B1	Pedotti		105.43		
11C1	Pedotti	13.45	98.20	84.75	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	22.27	55.21	32.94	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	18.14			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.71**
SS4/9P2 Gradient	**2.43**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

3/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	30.12	83.42	53.30	
SR4*	**CCCD Production**	27.39	82.00	54.61	
SR3	**CCSD Production**	18.58	54.30	35.72	
SR1	**CCSD**	16.87	46.40	29.53	
21R3	County Parks	8.16	12.88	4.72	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.82	16.87	5.05	
WBW	Windsor Bridge West	12.17	17.02	4.85	

SR4	**54.61**
AVG SR1 & SR3	32.63

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.73	11.36	4.63	
MW4	Monitoring at Lagoon Entrance	10.74	15.95	5.21	
MW1	Monitoring at Blowers	10.82	42.11	31.29	
MW2	Monitoring at Influent	12.28	38.10	25.82	
MW3	Monitoring at Pond Gate	16.16	49.56	33.40	
9M1	Warren's Van Gordon Creek	20.21	65.63	45.42	
9P2	Gradient Monitoring	9.47	19.11	9.64	
9P7	WRF Intake	10.33	20.69	10.36	
9L1	Abandoned Irrigation	15.57	27.33	11.76	
RIW	WRF Injection Well	11.58	25.41	13.83	
SS4	**CCCD**	14.03	25.92	11.89	
MIW	WRF Injection Monitoring	12.11	29.89	17.78	
SS3*	**CCSD Production**	15.11	33.73	18.62	
SS2*	**CCSD Production**	14.03	33.16	19.03	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 19.03 is an approximation.
SS1*	**CCSD Production**	12.94	32.37	19.43	
11B1	Pedotti	18.17	105.43	87.26	
11C1	Pedotti	13.19	98.20	85.01	
PFNW	Palmer Flats	12.29	93.22	80.93	
10A1	Pedotti's Recorder	25.64	78.18	52.54	
10G2	New Rock Plant	19.01	62.95	43.94	
10G1	Old Rock Plant	17.28	59.55	42.27	
10F2	Warren	25.26	66.92	41.66	
10M2	Pedotti	22.20	55.21	33.01	Oil
9J3	Pedotti	15.49	43.45	27.96	
Lagoon	Creek Pedestrian Bridge	19.38			Mitigation Erosion: None

AVG S1, SS2 & SS3	**19.03**
SS4/9P2 Gradient	**2.25**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

2/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	29.57	83.42	53.85	
SR4*	**CCCD Production**	26.89	82.00	55.11	
SR3	**CCSD Production**	17.41	54.30	36.89	
SR1	**CCSD**	15.49	46.40	30.91	
21R3	County Parks	7.17	12.88	5.71	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.80	16.87	5.07	
WBW	Windsor Bridge West	11.11	17.02	5.91	

SR4	**55.11**
AVG SR1 & SR3	33.90

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	5.66	11.36	5.70	
MW4	Monitoring at Lagoon Entrance	9.65	15.95	6.30	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Gradient Monitoring	9.15	19.11	9.96	
9P7	WRF Intake		20.69		
9L1	Abandoned Irrigation	13.97	27.33	13.36	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	12.95	25.92	12.97	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	13.67	33.73	20.06	
SS2*	**CCSD Production**	12.59	33.16	20.47	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 20.47 is an approximation
SS1*	**CCSD Production**	11.50	32.37	20.87	
11B1	Pedotti		105.43		
11C1	Pedotti	11.93	98.20	86.27	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	20.86	55.21	34.35	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	18.78			Mitigation Erosion: None

AVG S1, SS2 & SS3	**20.47**
SS4/9P2 Gradient	**3.01**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

2/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	30.39	83.42	53.03	
SR4*	**CCCD Production**	27.66	82.00	54.34	
SR3	**CCSD Production**	18.91	54.30	35.39	
SR1	**CCSD**	17.16	46.40	29.24	
21R3	County Parks	7.42	12.88	5.46	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.20	16.87	5.67	
WBW	Windsor Bridge West	11.61	17.02	5.41	

SR4	**54.34**
AVG SR1 & SR3	32.32

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	4.00	11.36	7.36	
MW4	Monitoring at Lagoon Entrance	8.56	15.95	7.39	
MW1	Monitoring at Blowers	15.19	42.11	26.92	
MW2	Monitoring at Influent	14.70	38.10	23.40	
MW3	Monitoring at Pond Gate	19.24	49.56	30.32	
9M1	Warren's Van Gordon Creek	22.69	65.63	42.94	
9P2	Gradient Monitoring	10.22	19.11	8.89	
9P7	WRF Intake	10.91	20.69	9.78	
9L1	Abandoned Irrigation	16.03	27.33	11.30	
RIW	WRF Injection Well	12.01	25.41	13.40	
SS4	**CCCD**	14.46	25.92	11.46	
MIW	WRF Injection Monitoring	12.48	29.89	17.41	
SS3*	**CCSD Production**	15.50	33.73	18.23	
SS2*	**CCSD Production**	14.38	33.16	18.67	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 18.67 is an approximation.
SS1*	**CCSD Production**	13.26	32.37	19.11	
11B1	Pedotti	18.57	105.43	86.86	
11C1	Pedotti	13.55	98.20	84.65	
PFNW	Palmer Flats	12.61	93.22	80.61	
10A1	Pedotti's Recorder	26.17	78.18	52.01	
10G2	New Rock Plant	19.29	62.95	43.66	
10G1	Old Rock Plant	17.57	59.55	41.98	
10F2	Warren	25.58	66.92	41.34	
10M2	Pedotti	22.81	55.21	32.40	Oil
9J3	Pedotti	15.92	43.45	27.53	
Lagoon	Creek Pedestrian Bridge	15.87			Mitigation Erosion: None

AVG S1, SS2 & SS3	**18.67**
SS4/9P2 Gradient	**2.57**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

1/15/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	30.14	83.42	53.28	
SR4*	**CCCD Production**	27.43	82.00	54.57	
SR3	**CCSD Production**	18.73	54.30	35.57	
SR1	**CCSD**	16.90	46.40	29.50	
21R3	County Parks	8.10	12.88	4.78	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.79	16.87	5.08	
WBW	Windsor Bridge West	12.09	17.02	4.93	

SR4	**54.57**
AVG SR1 & SR3	32.54

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.28	11.36	5.08	
MW4	Monitoring at Lagoon Entrance	10.59	15.95	5.36	
MW1	Monitoring at Blowers		42.11		
MW2	Monitoring at Influent		38.10		
MW3	Monitoring at Pond Gate		49.56		
9M1	Warren's Van Gordon Creek		65.63		
9P2	Gradient Monitoring	10.11	19.11	9.00	
9P7	WRF Intake		20.69		
9L1	Abandoned Irrigation	15.65	27.33	11.68	
RIW	WRF Injection Well		25.41		
SS4	**CCCD**	14.21	25.92	11.71	
MIW	WRF Injection Monitoring		29.89		
SS3*	**CCSD Production**	15.14	33.73	18.59	
SS2*	**CCSD Production**	14.04	33.16	19.02	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 19.02 is an approximation.
SS1*	**CCSD Production**	12.93	32.37	19.44	
11B1	Pedotti		105.43		
11C1	Pedotti	13.38	98.20	84.82	
PFNW	Palmer Flats		93.22		
10A1	Pedotti's Recorder		78.18		
10G2	New Rock Plant		62.95		
10G1	Old Rock Plant		59.55		
10F2	Warren		66.92		
10M2	Pedotti	22.45	55.21	32.76	Oil
9J3	Pedotti		43.45		
Lagoon	Creek Pedestrian Bridge	19.88			Mitigation Erosion: None

AVG S1, SS2 & SS3	**19.02**
SS4/9P2 Gradient	**2.71**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015

CAMBRIA COMMUNITY SERVICES WELL LEVELS

1/1/2026
Well Read Date

SANTA ROSA CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
23R	High School	31.75	83.42	51.67	
SR4*	**CCCD Production**	28.94	82.00	53.06	
SR3	**CCSD Production**	18.53	54.30	35.77	
SR1	**CCSD**	16.73	46.40	29.67	
21R3	County Parks	7.66	12.88	5.22	Meter Read (CF): 49961
WBE	Windsor Bridge East	11.38	16.87	5.49	
WBW	Windsor Bridge West	11.75	17.02	5.27	

SR4	**53.06**
AVG SR1 & SR3	32.72

SAN SIMEON CREEK WELLS

Well Name	Well Description/Location	Distance to Water Level (ft)	Reference Point Elevation AMSL (ft)	Depth AMSL (ft)	Comments
16D1	Van Gordon Creek Bridge	6.88	11.36	4.48	
MW4	Monitoring at Lagoon Entrance	10.87	15.95	5.08	
MW1	Monitoring at Blowers	19.67	42.11	22.44	
MW2	Monitoring at Influent	18.22	38.10	19.88	
MW3	Monitoring at Pond Gate	24.80	49.56	24.76	
9M1	Warren's Van Gordon Creek	25.83	65.63	39.80	
9P2	Gradient Monitoring	9.85	19.11	9.26	
9P7	WRF Intake	11.78	20.69	8.91	
9L1	Abandoned Irrigation	15.30	27.33	12.03	
RIW	WRF Injection Well	11.31	25.41	14.10	
SS4	**CCCD**	13.87	25.92	12.05	
MIW	WRF Injection Monitoring	11.80	29.89	18.09	
SS3*	**CCSD Production**	14.76	33.73	18.97	
SS2*	**CCSD Production**	13.65	33.16	19.40	Unable to read SS2. Depth AMSL calculated as an average of SS3 & SS1. 19.40 is an approximation.
SS1*	**CCSD Production**	12.54	32.37	19.83	
11B1	Pedotti	18.28	105.43	87.15	
11C1	Pedotti	13.16	98.20	85.04	
PFNW	Palmer Flats	12.08	93.22	81.14	
10A1	Pedotti's Recorder	25.60	78.18	52.58	
10G2	New Rock Plant	18.70	62.95	44.25	
10G1	Old Rock Plant	17.03	59.55	42.52	
10F2	Warren	25.09	66.92	41.83	
10M2	Pedotti	21.80	55.21	33.41	Oil
9J3	Pedotti	15.33	43.45	28.12	
Lagoon	Creek Pedestrian Bridge	19.85			Mitigation Erosion: None

AVG S1, SS2 & SS3	**19.40**
SS4/9P2 Gradient	**2.79**

*Above Mean Sea Level (AMSL)
*CCSD's Production Wells
Reference point on 16D1, MIW1, MIW2, MIW3, 9P7, RIW, MIW1, SS1, SS2 and SS3 updated on 2/17/2015